

Dear all,

Update #55 is the fifty-fifth installment in a series of weekly updates that will provide important project-related information as well as an overview of activities that can be expected during the upcoming two week period.

Upcoming scheduled activities June 08 through June 22:

Notable events planned for this period:

1. Continue final backfill.
2. Layout brick paver walkways, site drains and grades.

Noise Impact: None

- Continue to monitor interior and exterior survey points at MSEL and Homewood Museum. On-going process.
- Layout brick paver walkways, site drains and grades.

Noise Impact: Low

- Install new copper roof at the colonnade.
- Finalize new waterproofing measures on the east plaza and colonnade.
- Survey and begin to perform minor repairs to the Krieger north face marble work.
- Continue removal of selective site staging, trailers, materials storage, equipment and supplies.
- Reinstall original site lighting.

Noise Impact: Medium

- Continue installation of the colonnade south (marble) stairs.
- Continue installation of the brick and marble façade at the new window wells and accessible ramp.
- Continue final backfill along Krieger north face including the new window wells and ramp to grade.
- Continue east plaza waterproofing repairs.

Noise Impact: High

- Install remaining refurbished windows and door at the Krieger Hall west vestibule (off hours).

Please note that as the majority of the above activities are outdoors, weather can affect actual performance.

“Town hall” type meetings will be offered by JHFRE and the construction manager to those who would benefit from additional specific information about the work and its potential impact on the campus. These meetings will provide the opportunity for JHU personnel to ask questions of the construction management team. Please contact me directly if you have interest in attending a meeting.

For additional information, you are encouraged to visit the JHFRE Krieger Waterproofing and Colonnade Repair website at <http://www.jhfre.jhu.edu/projects/KriegerWaterproofing/kriegerUpdate20160314>.

As always, please forward to me the contact information for anyone who should be added to, or dropped from, the distribution list. Should you have any questions or concerns, please feel free to contact me.

Regards,

Chuck Hilseberg
Senior Project Manager
Johns Hopkins Facilities & Real Estate
443 997 3732
chilsebe@jhu.edu