

## James Peach

---

**From:** Dean Threatte  
**Sent:** Thursday, January 24, 2019 12:04 PM  
**To:** Adam Beaman; Akudo Anyanwu; Amy Mercurio; Andrew Cary; Barbara Benham; Beverly Winter; Carrie Kelly; Charles Barbera ; Cheryl Dennison-Himmelfarb; Christina Godack; Craig DeMallie; Craig Goodwin; Danna Gildersleeve; David Earling; David Newton; Dean Threatte; Debbie Morris; Debra Brodlie; Elizabeth Blair; George Economas; George Sparkes; Ian Ferguson; James Christian; Jane Schlegel; Jennifer Dotzenrod; Joseph Bentz; JP Garvin; Kelley Robison; Ken Dion; Kenneth Nyczaj; Kenneth Wiggington; Kevin Rimlinger ; Kim Perreault; Lee Coyle; Linda Blankenship; Marie Nolan; Mark McLaughlin; Martin Kajic; Maryanne Davis; Matt Casse; Megan Barrett; Nancy Reynolds; Patricia Davidson; Phyllis Sharps; Rita D'Aoust; Robert McLean; Robin Scullin; Rufus Davis; Sabrina Scarborough; Shannon Ryan; Susan Sperry; Tammy Berwanger; Tiffany Croskey; Tiffany Millings; Thomas Hall; William Badertscher; Willie Jones  
**Cc:** James Peach  
**Subject:** JHU School of Nursing Construction Update #24  
**Attachments:** SON Pedestrian and Site Plan 181012.pdf; Wolfe St. Plan for weekly update.pdf  
**Importance:** High

Dear all,

Update #24 is the twenty-fourth installment in a series of weekly updates that will provide important project-related information as well as an overview of activities that can be expected during the upcoming two week period.

### Upcoming scheduled activities January 28 through February 11

#### Notable events planned for this period:

1. Utility upgrades in McElderry St. during evening hours.
2. Caisson (foundation) installation will begin and a crane is on site within the construction area.
3. Utility upgrades in Wolfe St.
4. Demolition of interior renovation areas of Pinkard. Construction noise will be moderate with potentially disruptive periods.

A second phase of exterior construction barriers and pedestrian path changes were recently implemented.

- A construction fence has been erected around the entire site.
- Barriers have been placed across Chapel St effectively closing it for the duration of the project.
- The parking lane and adjacent sidewalk along McElderry St, from Wolfe to Chapel St is closed. Signage is placed directing pedestrians along the detour routes. If additional signage is needed please respond with requirements.
- Pinkard Courtyard is closed for use for the duration of the project. Additional temporary barriers are installed.
- Barriers are installed along Wolfe St. during the first phase of work on the utility upgrades there.

Please see the attached site and pedestrian path plans that reflects these changes.

## **Project Construction Camera**

A construction camera has been placed on the roof of the Bloomberg School of Public Health to monitor and record the project progress. The link to the camera feed is:

<http://webcampub.multivista.com/index.cfm?fuseaction=aPublicWebcam.embed&WebcamPublicEmbedUID=49CAC868-BCB2-4D6D-9CC2-6B260779EAC3&HLS=1&height=900>

## **Sound and Disruption Forecast:**

### **Noise Impact: None**

### **Noise Impact: Low**

- Interior demolition & building envelope deconstruction investigation.

### **Noise Impact: Medium**

- Intermittent demolition activities in the areas of Pinkard offline for construction
- Utility upgrades in McElderry St. for night work
- Utility upgrades in Wolfe St.
- Caisson installation

### **Noise Impact: High**

- Intermittent demolition activities in the areas of Pinkard offline for construction

Please note that as some of the above activities are outdoors, weather can affect actual performance.

“Town hall” type meetings will be offered by JHFRE and the construction manager to those who would benefit from additional specific information about the work and its potential impact on the campus. These meetings will provide the opportunity for project stakeholders to ask questions of the construction management team. Please contact me directly if you have interest in attending a meeting.

For additional information, you are encouraged to visit the JHFRE School of Nursing Project website at:

<http://www.jhfre.jhu.edu/projects/School-of-Nursing/School-of-Nursing.html>

As always, please forward to me the contact information for anyone who should be added to, or dropped from, the distribution list. Should you have any questions or concerns, please feel free to contact me.

Regards,  
Dean W. Threatte  
Sr. Project Manager  
Johns Hopkins Facilities and Real Estate

410-227-2137 (Cell)